

library gym meeting held

Feb 5<sup>th</sup> in Dally's office.

Present Mayor Eric Dally, Williams  
Macfarlane.

Minutes of last meeting held read  
Bills approved:

✓ Librarian salary	From Jan 6	20.00
✓ Gym Director salary	to " 20	20.00
✓ Ward Hall rent	"	10.00
✓ Mercantile	"	10.00
✓ Janitor	"	2.50
✓ Library Bureau	Cutter table Dewy classif	7.65
✓ G.M. Hanson - Magazines	Books	14.05
✓ McClung	Books	11.97
✓ Desert News Book Store	Books	4.83
✓ H.P. Macfarlane (bill for "News" paid)		4.50

M. H. Dally reported having written  
to Watkins & Birch to send plans  
for library building as soon as possible.  
Plans were returned and forwarded  
to the Carnegie Corporation of New York.  
These plans were accepted Jan 28, 1913  
(See newspaper clipping.)

Meeting adjourned.

6 Library-Gymnasium meeting held in Dalley's office Mar 27, 1913  
Present, Mayor Uri, Barton, Rollo, Dalley, Williams, Parry  
Minutes read and approved.

Mayor stated that he had authorized an extension of time for bids  
and motion of Rollo passed that time be extended until April 8th

Matter of selecting a suitable superintendent to oversee  
construction of library building discussed.

Bills approved:

Librarian's salary	\$20.00
Board Hall rent	10 <sup>00</sup>
Mercantile "	10.
Gym. director salary	30. One and $\frac{1}{2}$ mo. salary
Shelving <del>Atlan</del> <del>Carry</del>	5.
Expressage	2.05
Janitor	2.50
Library Bureau Supplies	5.00
Box Rent Vr	1.80
Library Supplies	1.87

Motion of Rollo passed that immediately after bids are  
opened, secretary communicate with library bureau and send  
floor plan for library.

Motion of Rollo passed that all purchases made for the  
use of the library and gym be passed on by board.

Motion of Rollo passed that all committees be empowered  
to act on all matters involving ministerial or mechanical  
duties.

Meeting adjourned.

Minutes of special meeting held in Dalley's office Mar. 10  
Present, Uri, Dalley, Barton, Rollo, Macfarlane.

Object of meeting to consider plans and specifications  
for library building, also the calling for of bids for erecting  
same. Secretary read specifications for buildings and materials  
, drawn up by architects Watkins & Pirch.

After discussion, motion of Barton passed that bids for  
construction of building be published in Salt Lake Tribune and  
one local paper.

Motion of Barton passed that notice run two issues of  
Tribune, and two in "Observer".

Barton's motion passed that bids be opened on April 1  
Meeting adjourned

*W.M.L.*

Present Dally, Barton, Rollo, Williams  
Macfarlane ~~major~~ absent - Barton  
appointed chairman

Special meeting of the library  
~~Gym~~ Board held in Dally's  
office Apr. 8. - purpose, to  
consider bids for the erection of the  
Carnegie library.

Bids from the ~~from~~ the following  
were read:

No ~~F. E. Fletcher~~ Fletcher - \$12,400<sup>00</sup> (Carpenter  
Check Mason, plaster, paint, tin & galvanized  
Iron work & cement)

Collins Takeman (C. U. Talbot) \$9,618<sup>00</sup>  
Certified completing building ready for occupancy  
check by October 15th. (Stone instead of  
concrete would raise bid to \$10,568<sup>00</sup>

(Press brick to be furnished for front at 200<sup>00</sup>  
entire exterior - \$500<sup>00</sup>)

- Check Fredericksen & Son, Manti. 9500<sup>00</sup> (This  
figure based on #10 salt lake brick for face  
brick)

Engaged at J. P. Frerichs - \$12,268<sup>00</sup>

~~for~~ Bids for ~~Plumbing~~:

Blumenthal Co. Proves \$2225<sup>00</sup> - \$2,636<sup>00</sup>  
(The above plan wired)

Check Fletchers & Fletcher all materials for  
electric wiring (\$13.30)

Check James & Obrey - Salt Lake City \$1949<sup>00</sup>  
Check for 80<sup>00</sup> ~~Peterson~~ Utley - \$1600<sup>00</sup>

On motion of Dalley, acceptance of bids suspended pending a meeting with the mayor and city council.

On motion of Barton, a message was phoned to Fredericksen & Son, Mantti, asking if their bid of 9,500.<sup>00</sup> on Carnegie library includes plumbing and wiring.

On motion of Rollo, Mr. Dalley appointed to confer with mayor to see if meeting with city council can be arranged for the purpose of finding out whether sufficient means can be raised to buy furniture and fixtures for building.

Meeting adjourned.

Special meeting held Apr. 19, 1913  
 for the purpose of considering  
 whether to let the building of the  
 Carnegie library to contractors  
 or cause build it themselves  
 Present - Mayor Ures, Alley,  
 Williams, Roll, Barton, Macfarlane  
 Mr. Bert Wood was present to  
 discuss the question. Said steps  
 made of cut stone would be  
 very expensive and not more  
 durable than cement. Found up  
 of cement would according to his  
 estimate come to approximately  
 sixteen hundred dollars.

Item Brick work to first story, not  
 including excavation, <sup>or steps</sup> would come  
 to

Front steps - \$196<sup>00</sup>  
 Do. steps  
 \$75<sup>00</sup> Boiler house - 30<sup>00</sup>

Plastering 850 yds - \$1425<sup>00</sup>

Joists - \$210<sup>00</sup>

Girders - 49<sup>00</sup>

Basement inside stair - 75<sup>00</sup>

Cornice 200<sup>00</sup>

Roof - (with wood shingle) 600<sup>00</sup> <sup>800<sup>00</sup></sup> Tin shingle

Flooring 6500 ft 325<sup>00</sup>

Excavation \$125<sup>00</sup>

Anchors, bolts, nails and other miscellaneous supplies	\$ 60.00
Hired help	\$ 1000.00

Total \$ 8,953.00

Wages (Included in above also super.  
vision.)

Wiley's Plumbing	1600.00
------------------	---------

Discussion of means of raising  
funds for payment of workmen  
without delay entailed in conforming  
to regular plan

Our motion of Roll, <sup>unanimously</sup> passed  
that library board recommend  
city council to authorize the board to  
employ a competent superintendent  
to erect Carnegie libr. under super  
vision of board according to the  
plans and specifications approved by  
the Carnegie commission, the library  
to be <sup>so</sup> erected with the exception  
of the plumbing & heating, which  
the board recommends <sup>shall</sup> be let by  
contract.

In discussion of the question, Roll  
expressed strong approval of the  
plan embodied in the resolution.

Barton suggested that of the built

were let by contract, the contractor may assume some responsibilities for loss by delay, accident etc, that the board would not care to assume. Barton expressed the thought opinion that the city, and not the contractor, should pay for losses for which the contractor might not be responsible.

Motion of Barton passed that all the bids for the erection of the library, with the exception of the Utley plumbing bid, be rejected.

Mayor stated that Dr. Clark wishes to present the library with a set of bookshelves. Motion of Barton passed that city accept, with a vote of thanks to be sent to Dr. Clark. Meeting adjourned.

Regular meeting of board held Apr<sup>24</sup>  
 Present, Miss Rollo, Dalley, Macfaelan  
 Minutes read and approved  
 Mayor presented a letter from  
 Watkins & Birch informing the  
 building committee that in their  
 opinion the Carnegie library could  
 be built within the stipulated

\$10,000 <sup>00</sup>

Bills approved:

Mrs. Watson

20 <sup>00</sup>

Ward Hall

10 <sup>00</sup>

Mercantile

10 <sup>00</sup>

Junior

2.50

Jones & Fletcher lumber for bookshelves <sup>etc</sup> 3.42

"Observer" office Publ. bids 4.10

Mrs Watson - stamps 1<sup>00</sup> binders 65 <sup>etc</sup> labels 3.55

Dalt Lake Tribune Publ. bids 5.00

Gym. Director's salary to end of mo. 20.00

Librarian instructed to confer  
 with Librarian in regard to National  
 Library bills

Discussion of advisability of  
 calling for new bids

Motion of Rollo passed that board  
 publish ~~not~~ bids notices calling  
 for new bids for erection of building  
 and separate bid for

plumbing, and heating by the ~~operated~~  
gravity system; bids to be ~~sold~~ at  
8 o'clock p.m. May 8<sup>th</sup>, 1913.

Motion of Rollins passed that  
gymnasium be discontinued for  
and recommendation be made to  
city council to turn the gymnasium  
tax levy to library purposes

Library secretary instructed to  
notify Ward Hall committee that  
rent on gymnasium room be  
discontinued after last of month.

Meeting adjourned

Special meeting of the Libr. Comm.  
Board held May 8. for the  
purpose of considering new bids  
for the erection of the Carnegie  
library.

Secretary read bids as follows:

Talbot, Collins & Johnson - to furnish  
all labor & material necessary to build &  
complete library according to Watkins  
& Birch Specifications, for \$9,350,  
above figure estimated on cement  
foundation & local brick.

Fredericksen & Son <sup>manti</sup> to furnish  
all materials & labor and erect building  
ready for occupancy for \$9,450<sup>00</sup>  
(Should stone be used instead of cement  
where shown on plans, the bid would  
be —. If local brick for face  
brick is used, deduct \$347<sup>00</sup>)

Mr. Fredericksen was present to  
discuss his bid with board

H. J. Blumenthal Co. Provo. - to  
furnish all material and labor  
for installation & completion of a  
gravity steam heating system. Also  
do the plumbing according to specifications  
all to be complete in detail for  
\$1535<sup>00</sup>

Peterson & Utley - to install heating  
& plumbing - one pipe gravity system  
for \$1280.00

Motion of Rollo passed that  
board recommend city council to  
accept bid of Frederickson & Son  
for erection of building for \$9,450<sup>00</sup>  
pressed brick front walls & cement  
foundation. Includes wiring but no  
fixtures)

Motion of Dally passed that  
board recommend city council  
to accept Utley's bid on plumbing.  
Meeting adjourned.

May	
Motion	1.0
Mere	1.0
East Francisco	8.66
Kor. Davis	3.50
Iron Co. Telegraph	1.15
Iron Standard Bills	2.15

Not Gym Board met in special session with the city council, the object to consider the contract of Frederickson & Son for the erection of the Carnegie library. Present Mayor Urie, Alvy, Rollo, Macfarlane.

The Secretary Macfarlane read the contract forwarded by Frederickson & Son for the erection of the Carnegie library. After a discussion of said contract, together with accompanying bond, motion of Rollo passed that Library board recommend said contract with its bond, for the consideration and confirmation of the City council.

The contract was signed by the chairman, secretary of the lib. board and the bond app'd by ~~the~~ <sup>contractor</sup> city council. Confirmation signed by the mayor and city recorder.

L. & G. meeting held July 7, 1913  
 Present, Mayor Ute, Williams, Rollo,  
 Dally, Macfarlane.

Minutes of last meeting read & approved.  
mayor reported that on acct  
 of the fact that the board had  
 been unable to hold its regular  
 monthly meeting, the city council  
 had passed on the following  
 salaries and rents for June:

✓ Librarian	20.00
✓ Mercantile rent	10.00

Bills approved: (July 7, 1913)

Observer office

✓ 500 cards Andelin concert	2.25
✓ 500 hand bills Drew Concert	2.25
✓ Pub. notice of sealed proposal	1.50
	6.00

✓ Dues to Mathilde Assoc for dues

✓ Stamps

✓ Desert News Book store 4.8

Motion of Rollo passed that  
 Mrs. Macfarlane, Mrs. Watson  
 and Mrs. Horley be appointed  
 as an entertainments committee

Meeting adjourned.

July 23, 1913

83.

Spec meeting of Lib. Board held  
in Dally's office - Present  
Mie, Barton, Dally, Williams, Rollo  
Minutes of prev. meeting read  
and approved  
Bills approved:

✓ Mercantile	10. 00
✓ Watson salary	20.

? Jones & Fletcher - lumber 3.42

Major stated that special  
business was to employ super-  
intendent for building and to  
decide on location of building  
on site and piping of water  
to ground.

Quay Moved by Rollo that Geo. A. Wood  
be employed to superintend if  
satisfactory arrangements as to price  
can be made. Carried.

Motion of Dally carried  
that location of building be  
center east & west and center  
north and south.

Motion of Rollo carried that  
the board recommend that  
Council insure building with  
Royal Ins. Co.

Adjourned.

Spec. meeting - July 29, 1913  
 Present - Miss Valley, Rallo, Mac-  
 gillane, Morley.

The Mayor stated that the chief business of the meeting is to arrange terms with Geo. A. Wood, who at last meeting was appointed superintendent depending on satisfactory terms. Mr. Wood was present and stated that he would take the job at 5<sup>00</sup> per day. Mayor stated that only 1 $\frac{1}{2}$  per cent of 150<sup>00</sup> could be paid superint.

Motion of Rallo passed that Geo. A. Wood be employed as Asst. Super. of the Carnegie Building at 62 $\frac{1}{2}$  cents per hour for actual time spent.

Mayor stated that business of meeting to reconsider location of building on grounds as to whether it would look better set in exact center or a few feet back.

Motion of Valley passed to reconsider location of building, place it eight feet east of the center.

Motion of Rollo passed that retaining wall be placed and that M. H. Dally be appointed as engineer.

Meeting adjourned.

Spec. meeting of Board held Aug. 19, 1913  
Present, Mayor Mc. Dally  
Rollo, Macfarlane Object of  
meeting to consider bond and  
contract of Utley for Heating  
plant

Motion passed that bond  
and contract be accepted by  
library board and presented for  
approval to the City Council  
Bonds & contracts signed.

Motion passed that building  
be insured for \$5000<sup>00</sup>  
and contents for \$1000<sup>00</sup>  
for a term of 3 yrs. with  
the Royal Insurance Co.  
Meeting adjourned.

Library Board met in Dally's office Aug. 29. 1913.

Present Mayor Uri, M. H. Dally Macfarlane, Barton & Rollo also supply Geo. A. Wood

Bills allowed:

✓ Mercantile	10 <sup>00</sup>
✓ Librarian's salary	20 <sup>00</sup>
✓ Insurance - on building	66 <sup>00</sup>
✓ Library - supplies	2.50
	<hr/>
	98.50

Dally moved that action of mayor in allowing librarian a vacation occasionally, so long as a suitable assistant be approved.

Carried.

Discussion of the advisability of building a fireplace & mantel in the new Carr. building.

Motion passed that fireplace and mantel be eliminated in consideration of the building in their place, by the contractors, of cement coping on top of fire wall also an area wall between assembly room & stand, and drain or dump in south steps.

Motion passed that superintendent be instructed to see if the

drain in the south steps can be connected with the sewer and if feasible to see that it is done.

Discussion of advisability of changing thickness of walls under the window sills.

Motion of Rollo passed that letter be sent by Dailey and Supt. to the architects calling attention to window sill course and increasing thickness of wall under windows in order to increase strength of building and change grade line.

Motion of Rollo passed that Supt. be get out an estimate and send application to Carnegie Board for funds.

Motion of Barton passed that Mr Utley's certified check be returned. Secy reported that \$4.90 had been cleared at entertainment given Sunday evening, Aug Meeting adjourned.

Spec. meeting held Sept. 19.  
Present, Mrs. Dally, Rollo, Macfarlane  
Meeting called to consider kind  
of roofing to be used on Carnegie  
libr. Board's Secretary read  
Frederickson proposal in regard  
to roofing

Motion of Dally passed that  
Spanish tile be put on at the  
actual difference of cost according  
to the contract

Motion of Rollo. passed that  
the deck be covered - with  
galvanized street iron at the  
actual difference in cost between  
the rubberoid specified in the  
original contract and the galvan-  
ized iron roofing

On motion of Rollo, the  
appointment of the mayor  
confirmed of making Mrs.  
Macfarlane Treasurer of board  
Mayor and Treasurer sign  
Certificates of application for  
2000~~00~~ due Frederickson  
and \$350~~00~~ due Watkins  
& Birch

meeting adjourned.

Libr. Gym meeting held Sept. 25, 1913

Present, Mayo Uri, Dalley, Rollo, Macfarlane

Bills approved:

✓ Mrs. Watson Salary	\$30.00
✓ Mercantile rent	10.
✓ Deseret News Book Store	4.85 ?
✓ McClurg & Co. books	26.26
Univ. of Chicago Free Press	2.17

Sept

Motion of Dalley passed that funds coming from entertainments be deposited in the bank as a special fund and expended for books under the direction of the general library board.

Motion of Rollo passed that books committee take up for consideration the advisability of getting a cabinet and card system for the cataloging at as early a date as possible of the books in the library.

Supt. Wood read a letter from Newman and Stewart of Ogden quoting prices on different kinds of shingles. Also read an inventory taken by Mr. Fredericksen.

Motion of Rollo passed that a second estimate of \$2000.00 in favor of contractor be sent to the Carnegie Library Commission Meeting adjourned.

Special meeting held Oct. 7, 1913

Present, Mayor Uri, Dalley, Williams, Macfarlane, Supt. Wood.

Meeting to consider tile roofing for new building. Supt. Wood stated that the tile roofing would have to be put on by experts, who wish also to furnish the tile. The transportation of experts and roof would run price very high. Difference in cost between the tile and the contract roofing would be \$17.00

Motion of Rollo passed that contractor be instructed to put on galvanized iron deck at cost of \$1.00

Motion of Dalley passed that contractor be ordered to put on the Spanish tile shingles at a cost of \$317.00

Motion of Rollo passed that Utley be allowed \$30.00 for connecting two sumps with sewer.

Motion of Williams passed that bids be advertised for digging of cesspools. Adjourned.

Special meeting of the Library Board held Oct. 14, 1913  
Present, Mayor Uriel, Rollo, Dalley, Macfarlane  
Secretary read bids as follows for the building of the  
cesspool:

Cox Brothers to dig and wall up cesspool 9x60 ft. for  
\$4.00 per foot

Carl Burkholder, Edw. Youchen, Henry Houchen, 9x60 ft  
dug and rocked up for \$351.00

Thos. Lawrence, same dimensions, strong loose rock wall  
with cement cap, \$300.00

Rosenberg, Barry and Bryant, \$4.75 per ft. if not more than  
40 feet; if more, \$5.75 per foot from surface.

Motion of Rollo passed that Cox Brothers' bid be accepted  
Motion of Dalley passed that application be made to the city  
council for an estimate for Mr. Utley of \$500.00

Motion passed that an estimate of \$2000.00 for Mr. Frederick  
son be made out and sent to the Carnegie Company

Mayor appointed the building committee and supt., to decide  
whether the smooth finish or the rough stucco be used in  
lower half of the facade of the new library building.

Meeting adjourned.

Meeting of Library Board held in Dalley's office Oct. 30, 1913  
Present, Uriel, Rollo, Thorley, Dalley, Macfarlane.  
Minutes of last two meetings read and approved.  
Bills approved:

Mrs. Watson	20.00
Mercantile rent	10.00

Motion passed that a second estimate be made out and presented to the city council for \$350. in favor of Arthur Utley, contractor.

Contract with Cox Brothers read and signed.

Meeting adjourned.

D.S.

Special meeting of Board held in Dalley's office Nov. 6, Present, Mayor Uriel, Dalley, Williams, Macfarlane and Thorley. Motion of Williams passed that roof be painted gray. Charles Bryant present and discussed interior painting. Motion of Macfarlane passed that exterior door be painted golden oak and the inside woodwork be painted according to specifications, using a light oak stain as near in shade as possible to the natural wood.

Motion of Macfarlane passed that superintendent be instructed to make a list of hardware needed and decide upon the same in conjunction with the building committee.

Motion of Dalley passed that Mr. Frederickson's time be extended to Dec. 15, provided he gets the steps in at once. Motion passed that Mr. Frederickson be allowed another estimate of \$2000.00

Motion passed that city council be recommended to allow an estimate to Cox Bros. of amount specified by contract (one-third) Meeting adjourned

Regular meeting held Dec. 2, 19/4 Present, Mayor Uriel, Dalley, Macfarlane, Williams, Mayor-elect Leigh

Bills Approved:

Mrs. Watson salary	20.00
Mercantile rent	10.00
A.C. McClure Books	20.12
Hanson Magazine Agency	18.25
M.H. Dalley Drawing up contracts	1.50
Library Bureau Cards	3.46
Library Expense Fund	4.80

Cox Bros. Balance of Contract	106.67
Frederickson & Son. Added work on cement foundation	69.00
" " Galv. Iron Roofing	61.00
" " Span. tile shingles	317.00

Motion of Macfarlane passed that books committee be authorized to meet with school trustees and take up the matter of sending for books and ~~six~~ regulate matter of letting school books out to those living out of city limits. Also books committee to decide about letting books out to sheepherders

Dalley appointed by Mayor to see Frederickson to learn if he wishes an extension of time, and if so Dalley to have power to make recommendation. Meeting adjourned.

(Regular meeting could have been held Nov. 29, but quorum not present)

Regular meeting held Dec. 27<sup>th</sup> 1913 ~~Present~~, Mayor Uri, Dalley, Rollo Macfarlane

Minutes read.

Mayor reported that Frederickson and Son had been granted an extension of time until Jan. 15, 1914

Bills approved:

Mrs. Watson salary	20.00
Mercantile rent	10.00
" mercandise	2.55
Iron Co. Rec'd Publ. bids	1.28
C.C.Co-op Hardware bill	128.99
Supt. Services (Paid by Carnegie fund)	129.00

Motion of Rollo passed that application be made to Carnegie for balance of fund (1650.00)

Supt. Wood present and gave report. Motion passed that Supt. be instructed to take measurements for shelving and see about getting necessary shelving

Motion passed that secretary order 5 tons of coal from Adams and Williams  
Also secretary to try and get rates on electric lighting

Meeting adjourned

Bill on \$390,000